



Grace Christian Academy Building Project Update

Building Update #4 – September 19, 2025

Progress Highlights

Exterior & Structural Work

- **Block Work:** The structural block work is fully completed on the east side of the building and the gym. Masons are focusing on the kitchen and west side, making steady progress each day.
- **Steel & Roofing:** The steel joists and roof decking are in place over the gym, and the roofing crew is nearly finished installing the gym's roof covering.
- **More Steel in Place:** Steel joists are being installed over the woodshop, with joists already set for the music room and the connector area between the existing school and the new gym.
- **Roofing Timeline:** In the next few weeks, much of the east side of the new building will be under roof, putting us in a strong position before winter weather arrives.



Interior & Utility Work

- **Concrete Floors:** All interior concrete floors have been poured throughout the entire new addition.
- **Mechanical, Electrical & Plumbing:** Crews are actively working inside the new building, installing:

- Roof drains and bathroom plumbing
- Electrical conduits and temporary lighting
- Roof curbs for the future HVAC units
- Support brackets for upcoming ductwork

Looking Ahead

We're pleased to report that construction is currently running about two weeks ahead of schedule based on the original timeline. If progress continues at this pace, we expect to have the entire building enclosed and under roof before the first snowfall.

Thank you for your continued support, prayers, and encouragement. Every day brings visible transformation.

