



# Grace Christian Academy Building Project Update

Building Update #5 – October 17, 2025

## Progress Highlights

### Building Expansion Tours

Come see the progress firsthand!

We're excited to offer guided tours of the new building. We have three dates available: October 31<sup>st</sup>, November 1<sup>st</sup> and November 8<sup>th</sup>. Come take a walk through the site and see how the project is coming to life!

If you'd like to join a tour, please click [HERE](#) to sign up for a time that works best for you. If the dates listed don't work or become unavailable, check back regularly. We'll be adding more opportunities soon.

### Exterior & Structural Work

- **Roofing:** Steel decking installation is now complete. The roofing crew is working on the concourse area and will continue to the kitchen, classrooms, and connecting hallway. If weather cooperates, the entire roof should be installed by the end of next week, putting this phase two to three weeks ahead of schedule.
- **Masonry:** Block walls for restrooms, janitor's closet, and several classrooms have been completed. Masons are now cleaning and finishing walls in the gym and extending sections to the roof deck to meet fire code.



- **Structural Work:** Trusses have been set over the kitchen and concourse, and decking has been installed over the restrooms, locker rooms, and hallway connecting to the existing school. Columns at the main entry are being laid out and prepared for installation.

### Interior & Utility Work

- **Mechanical, Electrical & Plumbing:** Mechanical crews are installing roof hydrants and curbs, while plumbing and electrical teams are wiring new panels, adding temporary lighting, and roughing in systems throughout the building. Total Fire Protection has begun sprinkler installation in the gym.
- **Gym & Interior Finishes:** Crews are cleaning and preparing the gym's south wall for paint, with the ceiling painting scheduled for next week.
- **Site Work:** Preparations are underway for sidewalks and concrete at the front entry and along the north side of the new building, targeted for the first week of November, weather permitting.



### Looking Ahead

The construction team is coordinating multiple trades to enclose as much of the new addition as possible before winter.

Despite a minor delay in exterior metal panels, now expected in mid-November, all other areas remain on or ahead of schedule. Gym equipment installation is also planned, with basketball hoops arriving in January, hardwood floors in February, and bleachers in late February or early March.

We're incredibly grateful for the continued prayers and support as visible progress accelerates each week.

